

**Camden County Department of Public Works
Division of Engineering
Haddon Avenue (CR 561) Improvements from Euclid
Avenue to Newton Avenue (CR 604), Camden City, Camden County, NJ
County Project No. B1-2025
Project Number: 0400X197
Progress Report No. 02
September 29, 2025 – October 10, 2025**



Figure 1: View of lowering video camera into sewer

Work Completed Period of September 29, 2025 – October 10, 2025

- Closed-circuit television (CCTV) video inspection of existing sanitary sewer mains and pipelines to locate, record, and mark areas requiring repair before lining.
- Obtained pipelining measurements and materials.
- Removal of tree grates and trees along the project corridor.
- Closure notifications were distributed.



Figure 2: View of debris being moved upstream



Figure 3: View of tree grate being removed



Figure 4: View of tree being chipped



Figure 5:
View of rescue equipment being used

Quantities Period of September 29, 2025 – October 10, 2025

- Item #13a: Traffic Director, Flagger (59.00 Hours)
- Item # 34a: Tree Removal, Over 6" To 12" Diameter (6.00 Unit)
- Item #13b: Traffic Director, Flagger (144.00 Hours)
- Item # 34b: Tree Removal, Over 6" To 12" Diameter (60.00 Unit)

Summary of Work Completed Period of September 29, 2025 – October 10, 2025

Over this period of work, the contractor conducted closed-circuit television (CCTV) video inspection of existing sanitary sewer mains and pipelines and removed trees along the project corridor. A camera truck and a vacuum truck supported the pipe inspection, with jetting equipment used for access. Trees were removed from their grates, cut down, and chipped. Traffic control, confined space entry procedures, and lane closures were implemented where required. General cleanup of the work area was performed after each day. Police traffic directors were utilized during the day's work for traffic control safety measures. Advanced warning signs were used in setting up traffic control safety measures during this period of work.

Anticipated Work for Period of October 13, 2025 – October 24, 2025


- Pipe Clean/Obtain Liner Measurements/Procure Materials

Notice to Proceed: August 25, 2025

Substantial Completion: February 10, 2027

Final Completion: June 27, 2027

Prepared By:



Joseph R. Ragusa, P.E.
Remington & Vernick Engineers