

**Camden County Department of Public Works
Division of Engineering
Haddon Avenue (CR 561) Improvements from Euclid
Avenue to Newton Avenue (CR 604), Camden City, Camden County, NJ
County Project No. B1-2025
Project Number: 0400X197
Progress Report No. 08
December 22, 2025 – January 2, 2026**



Figure 1: View of trench being compacted

Work Completed Period of December 22, 2025 – January 2, 2026

- Concrete pavement removal between Chestnut Street and Kaighns Avenue for full roadway reconstruction
- Sanitary sewer lateral services between Pine Street and Walnut Street (excavation and reconnection of property sewer lines)



Figure 2: View of pavement removal



Figure 3: View of two 4" laterals at tie in point at the sewer main



Figure 4: Preparation of service connections



Figure 5: View of pavement removal

Quantities Period of December 22, 2025 – January 2, 2026

- Item #13A: Traffic Director, Flagger (96.50 HR)
- Item #16A: Removal of Pavement (746.67 SY)
- Item #56A: Reset Existing Casting (1.00 UNIT)
- Item #69A: Service Connection (6.00 UNIT)
- Item #97A: Regulatory and Warning Sign (75.00 SF)

- Item #14B: Excavation, Test Pit (4.63 CY)
- Item #16B: Removal of Pavement (123.76 SY)

Summary of Work Completed Period of December 22, 2025 – January 2, 2026

Over this period of work, the contractor performed excavation and service connection replacement operations along Haddon Avenue. A CAT 305 excavator was used to excavate to an approximate depth of 18 inches. The CAT 305 was operated under direct guidance from the laborers while working near the utilities to prevent damage. Following exposure and verification of existing utilities, the crew successfully replaced the service connections

During backfilling operations, sand was placed over the gas main for utility protection. The trench was backfilled with native soil and compacted using a trench roller to approximately 9 inches below the proposed finish grade. The remaining trench depth was backfilled with DGA and rolled at the end of the shift.

Prior to removal, the work area was secured with appropriate traffic control, signage, and safety measures to protect workers and the public. Existing utilities are identified and protected to prevent damage. General cleanup of the work area was performed at the end of each day. Police traffic directors were utilized during the day's work for traffic control safety measures.

Anticipated Work for Period of January 5, 2026 – January 16, 2025

- Sanitary sewer lateral services, including excavation and connection work serving individual properties between Pine Street and Walnut Street
- Sewer main replacement between Haddon Avenue & Kaighns Avenue
- Sewer pipe lining between Cooper Hospital and Pine Street
- Water main installation between Newton Avenue and Pine Street
- Sanitary sewer service connections between Wildwood Street and Kaighns Avenue

Notice to Proceed: August 25, 2025

Substantial Completion: February 10, 2027

Final Completion: June 27, 2027

Prepared By:

Joseph R. Ragusa, P.E.
Remington & Vernick Engineers